Approved For Release 2000/08/03 : CIA-RDP67B00511R000100100045-1

OXC-2133
Copy __ of 7

16 August 1962

MEMORANDUM FOR: Chief, Development Branch, DPD-DD/P

SUBJECT : Concrete Parking Ramp for Support Aircraft

1. We have recomputed the support aircraft parking ramp requirement based on the following proposed assignments:

AIRCRAFT	SPACE REQUIRED PER ARP 86-5
Four F-101's	49,600 sq. ft.
One F-104	6,300 sq. ft.
One T-33	5,300 sq. ft.
One U-3A	5,000 sq. ft.
Taxiway Clearance	32,000 sq. ft.
TOTAL	98,200 sq. ft.

25X1A 2. We recommend construction of an eight (8) inch thick concrete ramp adjacent to the apron surrounding hangars E-5 and E-6. The ramp dimensions should be 400 feet by 350 feet.

25X1A 3. The approximate cost for this ramp is [redacted] based on a requirement for 29,000 cubic yards of concrete at [redacted] 25X1A There is sufficient allowance in this estimate to provide for tie-down rings and grounding rods.

4. We have not provided specific space in this area to park the proposed T-131. This would require an additional 25,200 sq. ft. However, with the normal fluctuation which will occur in numbers of on hand aircraft, there should be adequate space for this aircraft, too. In a pinch, it can always be parked in the transient aircraft area.

25X1A 5. Recommend [redacted] be included in your Activity Program to cover the cost of this item.

25X1A

[redacted]
Deputy for Special Projects
Materiel Staff, DPD-DD/P

Approved For Release 2000/08/03 : CIA-RDP67B00511R000100100045-1

Approved For Release 2000/08/03 : CIA-RDP67B00511R000100100045-1

CEC-2133

SUBJECT: Concrete Parking Ramp for Support Aircraft

CONCURRENCE:

[redacted]
Colonel USAF
Acting Chief, DPD-DD/P

[redacted]
Assistant Chief
DPD-DD/P

25X1A

[redacted]
Chief, Special Projects Branch
DPD-DD/P

25X1A

[redacted]
Material Staff
DPD-DD/P

25X1A

[redacted]
Distribution:
Cy 1 & 2 - Addressee
3 - AC/DPD
4 - Asst CE/DPD
5 - C/SPA/DPD
6 - C/MS/DPD
7 - RI/DPD

Approved For Release 2000/08/03 : CIA-RDP67B00511R000100100045-1